

1/07/84 FROM:  SUBJECT: WEEKLY REPORT

(TD)

OL/NBPD WEEKLY REPORT - PERIOD ENDING 6 NOVEMBER 1984

1. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

STAT

NOTHING.

2. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING PROJECT:

- yes* A. <sup>*Powerhouse!*</sup> ~~POWERHOUSE~~ FIVE OF THE SIX WATER CHILLERS REQUIRED FOR THE POWERHOUSE RENOVATIONS HAVE BEEN DELIVERED. ALSO IN PLACE ARE TWO OF THE FIVE 50,000 GALLON FUEL STORAGE TANKS.
- yes* B. ROAD IMPROVEMENTS: <sup>*was scheduled to*</sup> THE BOARD OF THE MCLEAN CITIZENS ASSOCIATION ~~WILL~~ MEET ON 7 NOVEMBER TO DEVELOP A FINAL COMMUNITY POSITION ON THE DESIGN OF THE ROUTE 123 IMPROVEMENTS. ASSUMING AN AGREEMENT IS REACHED, A MEETING OF THE CIA TRAFFIC ADVISORY COMMITTEE WILL OCCUR WITHIN THE NEXT TWO WEEKS.
- yes* C. OFFICE LAYOUT: A NEW BUILDING PROJECT OFFICE REPRESENTATIVE AND CONTRACTOR PERSONNEL HAVE BEGUN MEETING WITH THE DDA OFFICE DIRECTORS AND DIVISION CHIEFS TO REACH AGREEMENT ON ASSIGNMENT OF DIVISION SPACES WITHIN THE ~~TOTAL OFFICE SPACES ASSIGNED IN~~ <sup>*new Building.*</sup> ~~GREEN PLAN.~~
- yes* D. PARKING DECK: ON 9 NOVEMBER 1984, GENERAL SERVICES ADMINISTRATION'S NEW BUILDING PROJECT EXECUTIVE AND DEPUTY CHIEF, NEW BUILDING PROJECT OFFICE WILL VISIT THE MANUFACTURER OF THE PARKING DECK'S PRE-CAST CONCRETE MEMBERS TO EVALUATE A SAMPLE OF THE SANDBLASTED EXTERIOR TREATMENT OF THE STRUCTURE.

3. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NOTHING.

CHIEF, NEW BUILDING PROJECT OFFICE: OL

STAT

END OF DOCUMENT